



GOVERNMENT OF ASSAM
OFFICE OF THE DEPUTY COMMISSIONER:..... DIBRUGARH
(DISASTER MANAGEMENT BRANCH)
Ph. 0373-2316063 Fax: 0373-2316034 Email : ddmadibrugarh_2010@yahoo.com

No. DRF 6//2021/

Dated Dibrugarh the 17th February, 2021

To,

The Secretary to the Govt. of Assam,
Revenue & Disaster Management (General) Department,
Assam Secretariat, Dispur, Guwahati-6.

Sub :- Submission of Work completion report in respect of FDR Scheme under SDRF and requirement of fund thereon.

Sir,

With reference to the subject cited above, I have the honour to forward herewith the work completion report of the FDR "Immediate Measures to Tie bund from Nawbeel to Aghunibari (Recoupment damaged Section of Sessa Nepali area) for 2019-20" as per prescribed format along with relevant documents for favour of your kind perusal and necessary action to release the required fund of Rs.1,13,89,772/- (Rupees One Chores thirteen lakhs eighty nine thousand seven hundred seventy two) only for payment to the contractors concerned.

Enclo:-

1. Work Completion Report
2. Inspection Report
3. Completion Certificate
4. Non-Duplicacy Certificate
5. Copy of T.S. letter
6. Copy of Admn. Approval letter
7. Copy of Bill
8. Photographs.

Yours faithfully,

Pallav Gopal Jha
18.2.21

(Pallav Gopal Jha, IAS)
Deputy Commissioner
Dibrugarh

FORMAT FOR REPORT OF COMPLETION OF FDR(CRF) WORKS UNDER SDRF

1. Name of Scheme : Immediate measures to Tie bund from Nawbeel to Aghunibari (Recoupment damaged section at Sessa -Nepali area) for 2019-20.
2. Sanctioned order No. & Date of Administrative approval : AA/05_2020-21(I)_838 dated 10/06/2020
3. Amount Sanctioned : Rs. 1,45,00,000.00 (Rupees One Crore Forty Five Lakh) only
4. Amount for which work allotted : Rs. 1,13,90,144.00 (Rupees One crore thirteen lacks ninety thousand one hundred forty four)only
5. Amount to be paid as per bill : Rs. 1,13,89,772.00 (Rupees One crore thirteen lacks eighty nine thousand seven hundred seventy two) only
6. Date of starting of the work : 01-12-2020.
7. Date of completion of the work : 10-02-2021.
8. Name of Executing Agency : Water Resources Division, Dibrugarh
9. Name & Designation of the Departmental officer : Sri Dipak Borah
accompanied with the time of inspection : Executive Engineer, Dibrugarh WR Division.
10. Name & Designation of the inspecting officer(s) and date of : Sri Dipu Deka. ACS,
Inspection : Addl. Deputy Commissioner, Dibrugarh. Dt. 13/02/2021
11. Whether approved plan & Estimate was produce at the time : Yes
of inspection and consulted.
12. Whether random checking, Measurement was taken at the : Yes
time of inspection
13. (a)Whether Photographs of work prior to executing of work : Yes, Photographs enclosed.
during and after completion where taken by the executing
department
(b)Whether these were verified and authenticated by the the : Photographs after completion has been authenticated.
inspecting/verifying officer.
(c)Whether any discrepancy were found at the time of : No
inspection , if so, a report on the reversed page of this note to
be submitted specifying the discrepancies.
14. Has any fund against the work reported been released : Nil
earlier ? Detailed if yes.
15. What amount to be released now. : Rs. 1,13,89,772.00 (Rupees One crore thirteen lacks eighty nine thousand
seven hundred seventy two) only
16. Specific comment of the Deputy Commisioner regarding : The work was executed satisfactorily as per plan and estimate and
satisfactory execution of the work as per plan estimate recommended for release of fund.
including recommendation or otherwise for release of fund.

Pallab Gopal Jha
(Pallab Gopal Jha) , IAS

Deputy Commissioner

Dibrugarh

INSPECTION REPORT

Date of Inspection : 13-02-2021

Name of Scheme	:	Immediate measures to Tie bund from Nawbeel to Aghumibari (Recoupment damaged section at Sessa -Nepali area) for 2019-20.
Source of fund	:	Head of Account " 2245- Relief on account of Natural Calamities - flood,-02cyclones etc -122-Repairs and restoration of damaged irrigation and flood control works-0999 - Repairs and Restoration of damaged flood control works(WRD)-000-NULI-17-Maintenance -05-Asset Maintenance -SOPD-GSP-V-GA from the current budget for the year 2019-20
Financial year	:	For the year 2019-20
Name of Development Block.	:	Rajgarh Development block.
Name of the implementing agency	:	Water Resources Department.
Whether construction committee or vigilance committee : has been notified .	:	No
Approved/Sanction Amount	:	Rs. 1,45,00,000.00 (Rupees One crore Forty Five Lakh) only
Amount released to the executing Agency from DC, : Dibrugarh.	:	A. 1 St Installment :- Rs. Nil. B. 2nd Installment :- Rs. Nil. C. 3rd Installment :- Rs. Nil.
Amount yet to be received from DC , Dibrugarh	:	Rs. 1,13,89,772.00 (Rupees One Crore Thirteen lacks eighty nine thousand seven hundred seventy two) only
Amount deducted at DC, office As contingency	:	Nil
Physical progress	:	100%
Financial progress	:	Nil
Whether Signboard erected.	:	Yes
Whether photographs before Commencement were taken.	:	Yes (Photographs taken before commencement are put up at Anx - I)
Photographs during execution and after completion of work.	:	Yes (Photographs taken during execution & after completion are put up at Anx - II& III)
The execution report of the Scheme submitted.	:	Yes.
Provision included in the plan & estimate.(Pl. give length breadth etc.)	:	1 E/W in bank trimming 2 Supply of Geo-textile bags 3 Supply of 9mm dia rope polypropylene gabion 4 Supply of Geo-textile fabric sheet 5 Supply of Sewing Thread 6 Labour charge for laying G-Filter media 7 E/W in excavation 8 Filling and laying of Geo bags (i)With Boat 9 Filling & Laying of polypropylene gabion boxes 10 Filling and laying of Geo bags (i)Without Boat 11 Construction of whole bamboo screen 12 Construction of Temporary Shed 13 Supply of Ordinary Labour

Item of work provided in the Estimate	Parameters like length, breadth, height, volume and all relevant information etc.
E/W in bank trimming	4426.5Cum
Supply of Geo-textile bags	43917 Nos
Supply of 9mm dia rope polypropylene gabion	172 Nos
Supply of Geo-textile fabric sheet	2880 Sqm.
Supply of Sewing Thread	483087 Rm
Labour charge for laying G-Filter media	2880 Sqm.
E/W in excavation	160 Cum.
Filling and laying of Geo bags (i)With Boat	28286 Nos
Filling & Laying of polypropylene gabion boxes	3440 Nos
Filling and laying of Geo bags (i)Without Boat	10286 Nos
Construction of whole bamboo screen	1210 Rm
Construction of Temporary Shed	70 Sqm.
Supply of Ordinary Labour	418 Nos.

Details of works executed / Completed (Pl. give length, breadth, and type of construction) : (i)Geo bag revetment work , L = 160Mts

Whether any other deviation from the estimate : No

Whether any other fund received for the scheme : No

If so give details : N/A

Date of commencement : 01-12-2020.

Date of completion : 10-02-2021


Any other relevant remarks : Completed Satisfactorily.

Comments of the inspecting Officer : The work has been completed as per plan and estimate. The Geo bag revetment works is found to be satisfactory and this flood protection work is expected to provide effective safety to the flood prone Nawbel Sessa-Nepali area from chronic ravages of flood. The local people appears to be satisfied with the work.

Recommended for release of fund. Photos during inspection are enclosed at ANNEXURE-V

Date :
Place : Dibrugarh.


Name :
Designation :


(Signature of the Inspection Officer)
(Dipu Deka ,ACS)
Addl. Deputy Commissioner
Dibrugarh

OFFICE OF THE EXECUTIVE ENGINEER,
DIBRUGARH WATER RESOURCES DIVISION, DIBRUGARH.

COMPLETION CERTIFICATES

Certified that the scheme "Immediate measures to Tie bund from Nawbeel to Aghunibari (Recoupment damaged section at Sessa -Nepali area) for 2019-20. Approved by the AA/05_2020-21(I)_838 dated 10/06/2020 & T.S. No. ACE/WR/W-3/F-353/2020/2 Dt. 11/06/2020 for Rs. 1,45,00,000.00 (Rupees One Crore forty five lakhs)only has been physically completed with full satisfaction as per plan and estimate in supervision of the competent authority.



Executive Engineer
Dibrugarh W.R. Division
Dibrugarh.

OFFICE OF THE EXECUTIVE ENGINEER,
DIBRUGARH WATER RESOURCES DIVISION, DIBRUGARH.

NON DUPLICITY CERTIFICATE

This is to Certified that no works under any other head of accounts has been taken up or proposed at the same location of proposed scheme under SDRF head namely " Immediate measures to Tie bund from Nawbeel to Aghunibari (Recoupment of flood damage section at Sessa -Nepali area) for 2019-20. Approved by the Government revenue & D.M (General)Department vide No.AA/05_2020-21(I)_838 dated 10/06/2020 & T.S. No. ACE/WR/W-3/F-353/2020/2 Dt. 11/06/2020 for Rs. 1,45,00,000.00 (Rupees One crore, forty five lakhs) only

Hence no question of duplicity arises in this case regarding overlapping of execution of two or more schemes at the same location as above


Executive Engineer
Dibrugarh W.R. Division
Dibrugarh.

CONSOLIDATED PROGRESS REPORT AS ON 10th February, 2021

Name of Division


: Dibrugarh Water Resources Division.

Name of Sub- Division : Dibrugarh West Water Resources Sub-Division.

Location


Nawbeel Area

Sl No	Name of Scheme	Estimated Amount	Revenue Sanctioned no. & Date & T.S No & Date	Overall Physical progress	Expenditure Incurred up to till date	Remarks
1	2	3	4	5	6	7
1	Immediate measures to Tie bund from Nawbeel to Aghunibari (Recoupment damaged section at Sessa - Nepali area) for 2019-20.	Rs. 1,45,00,000.00 (Rupees One Crores forty five lakhs)only	AA/05_2020-21(I)_838 dated 10/06/2020 & TS No. ACE/WR/W-3/F-353/2020/2 Dt. 11/06/2020	100%	Nil	Works physically completed 100%


Executive Engineer
Dibrugarh W.R. Division
Dibrugarh.

STATEMENT SHOWING TENDER VALUE , BILL VALUE ETC.


Sl No	Name of Scheme	Sanctioned No. & Date	Amount Sactioned	Tender Value	Bill Value	Amount already released	Amount to be released as per bill	Date of Execution of work	Date of Completion	Year of flood	Remarks
1	Immediate measures to Tie bund from Nawbeel to Agnuni Bari (Recompment damaged section at Sessa - Nepal area) for 2019-20.	AA/05_2020-21(1)-838 dated 10/06/2020 & TS No. ACE/WR/W-3/F-353/2020/2 Dt. 11/06/2020	Rs. 1,45,00,000.00 (Rupees One crore Forty Five Lakh) only	Rs. 1,44,99,898.64 (One crore forty four lakh ninety nine thousand eight hundred ninety eight and paise sixty four) only	Rs. 1,13,89,772 (Rupees One crore thirteen lacks eighty nine thousand seven hundred seventy two)only	Nil	Rs. 1,13,89,772 (Rupees One crore thirteen lacks eighty nine thousand seven hundred seventy two)only	01-12-2021 to 10-02-2021	10-02-2021	2019-20	Works physically complete 100%
		3	4	5	6	7	8	9	10	11	12


 Executive Engineer
 Dibrugarh W.R. Division
 Dibrugarh.

LIST SHOWING NAME OF CONTRACTOR & W/O NO .

Name of scheme:- Immediate measures to Tie bund from Nawbeel to Aghunibari (Recoupment damaged section at Sessa -Nepali area) for 2019-20.

SI No	Name of Contractor	W/O No & Date
1	Sri Debashis Debnath	ACE/WR/DIB/NIT-272/2014/71 Dt. 17/7/2020


Executive Engineer
Dibrugarh W.R. Division
Dibrugarh.